



# मुख्यालय उत्तर प्रदेश पुलिस तकनीकी सेवार्ये

चतुर्थ तल, जवाहर भवन, अशोक मार्ग, लखनऊ-226001

दिनांक: लखनऊ: जनवरी 7 2015

पत्र संख्या: टीएस-सीसीटीएनएस-81/2012(II)

सेवा में,

समस्त वरिष्ठ पुलिस अधीक्षक/पुलिस अधीक्षक,

उत्तर प्रदेश।

विषय:- सीसीटीएनएस योजना के थानों में अधिष्ठापित 5 के0वी0ए0 किलोस्कर जेनरेटर सेटों विषयक सूचना तत्काल उपलब्ध कराये जाना।

संदर्भ:- समांक पत्र दिनांकित 10.6.13 17.7.13, 23.7.13 12.08.13 7.1.14, 24.2.14, 10.3.14, 20.3.14, 26.3.2014, 25.03.014, 22.5.14, 26.05.14, 30.5.14, 12.6.14, 20.6.14, 2.7.2014 को विडियो कॉन्फ्रेंस, 15.7.14 23.7.2014, 04.09.2014 पुलिस अधीक्षक, भवन/कल्याण नि0 अपर पुलिस महानिदेशक, भवन/कल्याण उत्तर प्रदेश पुलिस मुख्यालय इलाहाबाद के पत्रांक ग्यारह-02-2014 दिनांक 18.04.2014

जैसा कि आप अवगत है कि सीसीटीएनएस योजना के अन्तर्गत थानों को प्राप्त होने वाले 5 के0वी0ए0 किलोस्कर जेनरेटर सेट की डिलीवरी आपके थानों के लिए कर दी गयी है एवं उपरोक्त जनपदों में जेनरेटर सेटों के इन्स्टालेशन कराये जाने की सूचना फर्म सिस्टम इन्टीग्रेटर (एस0आई0) मेसर्स एन0आई0आई0टी0 टेक्नालॉजी लिमिटेड, लखनऊ द्वारा इस मुख्यालय को उपलब्ध कराई है।

2. सम्बन्धित जनपद जिनको 5 के0वी0ए0 किलोस्कर जेनरेटर सेटों की डिलीवरी कर दिया गया है लेकिन जनपद आगरा बरेली, सम्मल चित्रकूट, एटा, इटावा कन्नौज, मिर्जापुर, शाहजहाँपुर, सोनभद्र में निम्न सूची के अनुसार इन्स्टालेशन लम्बित चल रहा है, अतः अपेक्षित लम्बित कार्यवाही पूर्ण कराये तथा डिलीवरी/इन्स्टालेशन की संख्या को प्रमाणित कर उपलब्ध कराया जाय।

## UP-CCTNS DG Commissioning Status as on 31 Dec 2014

S.No.	District	Delv Qty	Delivery Status	Foundation Available (Yes / No)	DG Placed on foundation	Installation -Status	Pending for Installation	Comment / Issue (If Any)
<b>Total</b>		<b>1439</b>	<b>75</b>	<b>74</b>	<b>73</b>	<b>1381</b>	<b>58</b>	
1	AGRA	42	Completed	Yes	Yes	41	1	Manshoofpura fondation not avaiable
2	ALIGARH	27	Completed	Yes	Yes	27	0	
3	ALLAHABAD	39	Completed	Yes	Yes	39	0	
4	AMBEDKAR NAGAR	18	Completed	Yes	Yes	18	0	
5	AURAIYA	11	Completed	Yes	Yes	11	0	
6	AZAMGARH	26	Completed	Yes	Yes	26	0	
7	BADAUN	22	Completed	Yes	Yes	22	0	
8	BAGPAT	10	Completed	Yes	Yes	10	0	
9	BAHRAICH	22	Completed	Yes	Yes	22	0	
10	BALLIA	23	Completed	Yes	Yes	23	0	
11	BALRAMPUR	14	Completed	Yes	Yes	14	0	
12	BANDA	18	Completed	Yes	Yes	18	0	
13	BARABANKI	23	Completed	Yes	Yes	23	0	
14	BAREILLY	28	Completed	Yes	Yes	27	1	DG Not placed on foundation -PS Bhoota

15	BASTI	17	Completed	Yes	Yes	17	0	1-battery missing hariya
16	Sambhal(Bhim Nagar)	11	Completed	Yes	Yes	7	4	4 PENDING
17	BIJNOR	21	Completed	Yes	Yes	21	0	
18	BULANDSHAHAR	24	Completed	Yes	Yes	24	0	
19	CHANDAULI	16	Completed	Yes	Yes	16	0	
20	CSM NAGAR	17	Completed	Yes	Yes	17	0	
21	CHITRAKOOT	10	Completed	Yes	Yes	9	1	1 -Mahila thana pending - No sapce for earthing
22	DEORIA	19	Completed	Yes	Yes	19	0	
23	ETAH	19	Completed	Yes	Yes	18	1	1- Mahila Thana Pending
24	ETAWAH	20	Completed	Yes	Yes	19	1	Foundation not available at PS - Jaswant Nagar
25	FAIZABAD	18	Completed	Yes	Yes	18	0	
26	FATEHGARH	14	Completed	Yes	Yes	14	0	
27	FATEHPUR	21	Completed	Yes	Yes	21	0	
28	FIROZABAD	21	Completed	Yes	Yes	21	0	
29	GAUTAMBUDH NAGAR	18	Completed	Yes	Yes	18	0	
30	GHAZIABAD	14	Completed	Yes	Yes	14	0	
31	GHAZIPUR	24	Completed	Yes	Yes	24	0	
32	GONDA	18	Completed	Yes	Yes	18	0	
33	GORAKHPUR	26	Completed	Yes	Yes	26	0	
34	HAMIRPUR	14	Completed	Yes	Yes	14	0	
35	HAPUR	9	Completed	Yes	Yes	9	0	
36	HARDOI	25	Completed	Yes	Yes	25	0	
37	HATHRAS	11	Completed	Yes	Yes	11	0	
38	JALAUN	19	Completed	Yes	Yes	19	0	
39	JAUNPUR	28	Completed	Yes	Yes	28	0	
40	JHANSI	26	Completed	Yes	Yes	26	0	
41	JYOTIBAPHULENAGAR	11	Completed	Yes	Yes	11	0	
42	KANNAUJ	10	Completed	Yes	Yes	9	1	Foundation not available at mahila thana
43	KANPUR DEHAT	16	Completed	Yes	Yes	16	0	
44	KANPUR NAGAR	44	Completed	Yes	Yes	44	0	
45	KANSIRAM NAGAR	11	Completed	Yes	Yes	11	0	
46	KAUSHAMBI	13	Completed	Yes	Yes	13	0	
47	KHERI	23	Completed	Yes	Yes	23	0	
48	KUSHINAGAR	18	Completed	Yes	Yes	18	0	
49	LALITPUR	16	Completed	Yes	Yes	16	0	
50	LUCKNOW	43	Completed	Yes	Yes	43	0	
51	MAHARAJ GANJ	18	Completed	Yes	Yes	18	0	
52	MAHOBA	11	Completed	Yes	Yes	11	0	
53	MAINPURI	14	Completed	Yes	Yes	14	0	
54	MATHURA	21	Completed	Yes	Yes	21	0	
55	MAU	12	Completed	Yes	Yes	12	0	
56	MEERUT	27	Completed	Yes	Yes	27	0	
57	MIRZAPUR	16	Completed	Yes	Yes	14	2	2 PS Pending - Chunar & Mahila Thana
58	MORADABAD	20	Completed	Yes	Yes	20	0	

59	MUZAFFAR NAGAR	21	Completed	Yes	Yes	21	0	
60	PILIBHIT	13	Completed	Yes	Yes	13	0	
61	PRATAPGARH	21	Completed	Yes	Yes	21	0	
62	RAIBARELI	16	Completed	Yes	Yes	16	0	
63	RAMPUR	15	Completed	Yes	Yes	15	0	
64	SAHARANPUR	22	Completed	Yes	Yes	22	0	
65	SANT KABIR NAGAR	7	Completed	Yes	Yes	7	0	
66	SHAHJAHANPUR	24	Completed	Yes	NO		24	DG Not Placed on foundation
67	Shamli	8	Completed	Yes	Yes	8	0	
68	SHRAVASTI	7	Completed	Yes	Yes	7	0	
69	SIDDHARTHA NAGAR	20	Completed	Yes	Yes	20	0	
70	SITAPUR	26	Completed	Yes	Yes	26	0	
71	SONBHADRA	22	Completed	No	NO		22	Work Hold by UPPTS
72	ST. RAVIDAS NAGAR	10	Completed	Yes	Yes	10	0	
73	SULTANPUR	17	Completed	Yes	Yes	17	0	
74	UNNAO	18	Completed	Yes	Yes	18	0	
75	VARANASI	25	Completed	Yes	Yes	25	0	

3. उक्त परिप्रेक्ष्य में निम्न प्रारूप में सूचना तत्काल उपलब्ध कराना सुनिश्चित करें:-

क्रमांक	जनपद का नाम	थाने की संख्या	डिलीवरी (हाँ/नहीं)	जेनरेटर सेट फाउन्डेशन बना है (हाँ/नहीं)	जेनरेटर सेट फाउन्डेशन पर इन्स्टालेशन हुआ (हाँ/नहीं)	जेनरेटर सेट कियाशील (हाँ/नहीं)	जेनरेटर सेट विषयक कोई अन्य टिप्पणी
1	2	3	4	5	6	7	8

**Prakash D.**  
IPS  
Inspector General of Police  
Technical Services  
U.P. Lucknow

*P.D.*  
04. Jan. 15  
(प्रकाश डी0)  
पुलिस महानिरीक्षक तकनीकी सेवायें,  
उत्तर प्रदेश, लखनऊ.

प्रतिलिपि सादर सूचनार्थ प्रेषित:-

1. अपर पुलिस महानिदेशक, कानून एवं व्यवस्था, उत्तर प्रदेश, लखनऊ।
2. अपर पुलिस महानिदेशक, तकनीकी सेवायें, उत्तर प्रदेश, लखनऊ।
3. अपर पुलिस महानिदेशक, अपराध, उत्तर प्रदेश, लखनऊ।

प्रतिलिपि सूचनार्थ एवं अग्रेतर कार्यवाही हेतु प्रेषित :-

1. समस्त पुलिस महानिरीक्षक, जोन उत्तर प्रदेश से यह अनुरोध है कि कृपया जोन स्तर पर उक्त प्रारूप की सूचना उपलब्ध कराये जाने हेतु।
2. समस्त पुलिस उप महानिरीक्षक, परिक्षेत्रीय उ0प्र0 उत्तर प्रदेश से यह अनुरोध है कि कृपया परिक्षेत्रीय स्तर पर उक्त प्रारूप की सूचना उपलब्ध कराये जाने हेतु निकट पर्यवेक्षण में कार्यवाही करायेंगे।
3. श्री जफर रिजवी, प्रोजेक्ट डायरेक्टर, सिस्टम इन्टीग्रेटर (एस0आई0) मेमर्स एन0आई0आई0टी0 टेक्नालॉजी लिमिटेड, लखनऊ को उपरोक्त जनपद के लोकेशन पर इन्स्टालेशन की कार्यवाही हेतु।
4. प्रोजेक्ट मैनेजर, SPMU (Ernst & Young) कैम्प-लखनऊ।
5. प्रभारी कन्ट्रोल रूम, सीसीटीएनएस, मुख्यालय उ0प्र0पुलिस तकनीकी सेवायें मुख्यालय।
6. प्रभारी वेबसाइट को अपलोड किये जाने हेतु।